EXTENSION OF TIME PROPOSAL

1	Name of work	Improvements to stage plat form and construction of roof struss covering at GPS school in ward No 04
2	Amount of work portion	—
3	Estimated Cost	Rs.10.00
4	Name of Contractor	N Suresh
5	Agreement no	No : 65/2017-18, dt:13/06/2017
6	No and date under which work order issued	No : 65/2017-18, dt:13/06/2017
7	Time limit rriginally fixed for completion	90 days
8	Date of application by the contractor for granting	09/09/2017
9	Date of receipt of application in the Sub Division office	09/09/17
10	Extension granted if any	NIL
	I	—
	II	—
11	Work carried out by the contractor during the original period stipulated in the contract	EWE, CC(1:4:8) etc,
12	Work carried out during 1st extension	

13	Work carries out during 2nd extension	—
14	Time now applied for	80 days
15	Date of recommanding time 2nd extension	—
16	Weather the original application of the contractor is enclosed	Yes
17	Balance of work remaining work	Roof, Struss. etc.,
18	Probable time required for completion of remaining work	80 days
19	Cost work charged establishment charged on the work after the expairy original period	50 %.
20	Weather notice as per clause of contract has been issued	Yes
21	Remarks of the AEE and the daily rate of penalty proposed	As per the discretion of EE division
21	Remarks of the EE and the daily rate of penalty proposed	penalty of Rs 10/- per day may be approved.

Ramangeriah AE
Assistant Engineer

Assistant Executive Engineer
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬ.ಜ.ಎಂ.ಪ. ಬೆಂಗಳೂರು-106

Executive Engineer
Yelahanka Division, Bangalore-64

Chief Engineer,
Yelahanka Zone, Bangalore-92